



**CITY OF LIVONIA
2020 ROAD REPAIR PROGRAM – ASPHALT
PROPOSED CONSTRUCTION SCHEDULE**



October 14, 2020

REHABILITATION PROGRAM				
STREET			TENTATIVE CONSTRUCTION DATES (SUBJECT TO CHANGE)	
NAME	FROM	TO	START	FINISH
Beatrice Avenue	Eight Mile	End	Completed	
Clarita Avenue	Farmington Road	Mayfield Avenue	Completed	
Fremont Avenue	Norfolk Avenue	Eight Mile Road	Completed	
Harrison Avenue	Lyndon Avenue	Five Mile Road	Completed	
Hugh Avenue	Norfolk Avenue	Eight Mile Road	Completed	
Louise Avenue	Norfolk Avenue	Eight Mile Road	Completed	
Melvin Avenue	Bretton Road	Eight Mile Road	Completed	
Morlock Avenue	Melvin Avenue	Middlebelt Road	Completed	
Norfolk Avenue	Melvin Avenue	Middlebelt Road	Completed	
Norfolk Avenue	Angling Road	Inkster Road	Completed	
Parker Avenue	Pembroke Avenue	Eight Mile Road	Completed	
Parkville Avenue	Seven Mile Road	St. Martins Avenue	Completed	
Pembroke Avenue	Angling Road	Inkster Road	Completed	
Pickford Avenue	Farmington Road	East of Shadyside	Completed	
Rensellor Avenue	Pembroke Avenue	Grand River Avenue	Completed	
Shadyside Avenue	Five Mile Road	Rayburn Avenue	Completed	
Stark Road	CSX RR Crossing	Asphalt Approaches	Completed	
Vassar Avenue	Parkville Avenue	Weyher Avenue	Completed	
Westmore Avenue	Curtis Avenue	Seven Mile Road	Completed	

“**Rehabilitation**” involves milling (grinding) partial depth the existing pavement, crack repairs, curb and gutter repairs and placement of two (2) lifts of Hot Mix Asphalt (HMA) overlay. Driveway approach repairs, if required for road work.



**CITY OF LIVONIA
2020 ROAD REPAIR PROGRAM – ASPHALT
PROPOSED CONSTRUCTION SCHEDULE**



October 14, 2020

RECONSTRUCTION PROGRAM				
STREET			TENTATIVE CONSTRUCTION DATES (SUBJECT TO CHANGE)	
NAME	FROM	TO	START	FINISH
Brentwood Ave.	Seven Mile Road	Pembroke Road	Completed	

“**Reconstruction**” involves complete existing asphalt road removal along the edges only for installation of new 6-inch diameter underdrain along with new 8-inch aggregate base. A total of 6-inches of new asphalt pavement will be constructed after milling the existing surface. The existing concrete curb and gutter will be maintained with deteriorated sections repaired.

CONTACTS:

PROJECT ENGINEER

ORCHARD, HILTZ & MCCLIMENT, INC. (OHM)

Nasrat Nasser – On-Site Inspector (734) 718-0046

Michael McNutt – Construction Engineer (313) 516-4735

CONTRACTOR

Nagle Paving Main Office: (248) 553-0600

CITY OF LIVONIA (EMERGENCIES ONLY)

(734) 466-2571 M-F from 8:30 AM to 5:00 PM

NOTE:

City Offices will be closed on the following dates:

- Wednesday, November 11, 2020 (Veteran’s Day)