



**CITY OF LIVONIA  
2023 ROAD REPAIR PROGRAM – CONCRETE  
MAINTENANCE / SELECTIVE SLAB PROGRAM  
PROPOSED CONSTRUCTION SCHEDULE  
Great Lakes Contracting Solutions, Contract 23-J**



**September 7, 2023**

<b>MAINTENANCE / SELECTIVE SLAB PROGRAM</b>				
<b>STREET</b>			<b>TENTATIVE CONSTRUCTION DATES (APPROXIMATE)</b>	
<b>LOCATION</b>	<b>FROM</b>	<b>TO</b>	<b>START</b>	<b>FINISH</b>
<b>Pembroke Ct</b>	Wayne Rd	Pembroke Ave	Completed	
<b>Glengarry Dr</b>	Caliburn Dr	Glastonbury Dr	Completed	
<b>Glastonbury Dr</b>	Glengarry Dr	Caliburn Dr	Completed	
<b>Queensbury Dr</b>	Caliburn Dr	Manor Ln	Completed	
<b>Manor Ln</b>	Queensbury Dr	Caliburn Dr	Completed	
<b>Ronnie Ln (15)</b>	Lyndon Ave	Henry Ave	Completed	
<b>Dowling Ct</b>	Dowling Ave	End	Completed	
<b>Grandon Ave (10)</b>	Pere Ave	Hix Ave	Completed	
<b>Williams</b>	#18535	#18553	Completed	
<b>Norman Ave (1)</b>	Orangelawn Ave	Richland Ave	Completed	
<b>Hizmet Dr</b>	Inkster Rd	Inkster Rd	Completed	
<b>Meadowbrook Ave (6)</b>	Ronnie Ln	Park Ave	Completed	
<b>Dover Ave (7)</b>	Lineville Ave	Harvey Ave	Completed	
<b>Stark Rd</b>	Rosati Ave	DPW Dr	Completed	
<b>WB Schoolcraft Rd</b>	I-96 Off-ramp	Newburgh Rd	Completed	
<b>Knolson Ave (4)</b>	Richland Ave	Orangelawn Ave	Mid June	Mid August
<b>Orangelawn Ave (5)</b>	Knolson Ave	Norman Ave	Mid June	Mid August
<b>WB Schoolcraft Rd</b>	Crossover	Farmington Rd	Mid August	Mid September
<b>Lineville Ave (2)</b>	Dover Ave	Ann Arbor Trl	Postponed (TBD)	
<b>23 MISCELLANEOUS LOCATIONS</b>				
<b>ADDRESS</b>		<b>SECTION</b>	<b>START</b>	<b>FINISH</b>
<b>34450 Bretton Dr</b>	Full Road Width	Section 4	Completed	
<b>20062 Stamford Dr (1)</b>		Section 4	Completed	
<b>18314 Comstock Ave</b>	Full Road Width	Section 8	Completed	
<b>17684 Woodside Dr (1)</b>	Full Road Width	Section 8	Completed	
<b>17517 Ellen Dr</b>		Section 9	Completed	
<b>30126 Brookview Dr</b>		Section 11	Completed	
<b>36825 Ladywood Ave</b>		Section 17	Completed	



**CITY OF LIVONIA  
2023 ROAD REPAIR PROGRAM – CONCRETE  
MAINTENANCE / SELECTIVE SLAB PROGRAM  
PROPOSED CONSTRUCTION SCHEDULE  
Great Lakes Contracting Solutions, Contract 23-J**



23 MISCELLANEOUS LOCATIONS (CONTINUED)				
STREET			TENTATIVE CONSTRUCTION DATES (APPROXIMATE)	
NAME		SECTION	START	FINISH
16428 Westbrook Dr		Section 17	Completed	
16429 Westbrook Dr		Section 17	Completed	
37142 Myrna Ave	Full Road Width	Section 17	Completed	
16180 Ronnie Ln	Full Road Width	Section 17	Completed	
15596 Penn Ct (1)		Section 18	Completed	
38238 Summers Ave (1)	Houghton Side	Section 19	Completed	
14182 Blue Skies Ave (1)		Section 19	Completed	
14213 Blue Skies Ave (1)		Section 19	Completed	
14464 Blue Skies Ave		Section 19	Completed	
15063 Ellen Dr		Section 21	Completed	
27719 Western Golf Dr	Both Roadsides	Section 24	Completed	
29141 Oriole Dr		Section 24	Completed	
29171 Oriole Dr (1)		Section 24	Completed	
8847 Deborah Ct		Section 31	Completed	
8926 Deborah Ct		Section 31	Completed	
30570 Grandon Ave (1)		Section 35	Completed	
9611 Arcola		Section 36	Completed	

(#) Number of trees expected to be removed due to impact with the concrete replacement.

“Maintenance” includes full depth concrete pavement repairs with related subgrade undercutting as needed, drainage structure adjustments, select driveway approach replacement, and joint and crack sealing.

**CONTACTS:**

<p><b><u>ENGINEER:</u></b> ANDERSON, ECKSTEIN AND WESTRICK, INC.(AEW) Ross Wilberding Main Office: (586) 726-1234</p>	<p><b><u>CONTRACTOR:</u></b> GREAT LAKES CONTRACTING SOLUTIONS Main Office: (734) 962-0400</p>	<p><b><u>CITY OF LIVONIA:</u></b> <b><u>(EMERGENCIES ONLY)</u></b> Monday – Thursday 8:30 AM to 5:00 PM Main Office: (734) 466-2571</p>
---	--	---

**City Offices will be closed on the following:**  
Friday, November 10, 2023 (Veterans Day)  
Thurs-Fri, November 23-24, 2023 (Thanksgiving)