



**CITY OF LIVONIA  
2023 ROAD REPAIR PROGRAM – ASPHALT  
REHABILITATION PROGRAM  
PROPOSED CONSTRUCTION SCHEDULE  
Nagle Paving, Contract 23-A  
September 1, 2023**



REHABILITATION PROGRAM				
STREET			TENTATIVE CONSTRUCTION DATES (APPROXIMATE)	
NAME	FROM	TO	START	FINISH
Deering Ave	Long Ave	End	Completed	
Louise Ave	Bretton Ave	End	Completed	
Gill Rd	Southampton Ave	Bretton Ave	Completed	
Blue Skies Ct	Margareta Ave	End	Completed	
Pickford Ave	Blue Skies Ct	End	Completed	
Susanna Ave	Margareta Ave	Pickford Ave	Completed	
Gill Rd	7 Mile Rd	End of Concrete	Completed	
Southampton Ave	Gill Rd	End	Completed	
Amber Ct	Clarita Ave	End	Completed	
Arleen Ct	Clarita Ave	End	Completed	
Clarita Ave	Middlebelt Rd	Melvin Ave	Completed	
Deering Ave	N. of Bennett Ave	Curtis Ave	Completed	
Floral Ave	Curtis Ave	Lathers Ave	Delayed Until 2024	
Grimm Ave	Pickford Ave	End	Completed	
Pickford Ave	Grimm Ave	End	Completed	
Wentworth Ave	Middlebelt Rd	End	Completed*	
Bell Creek Ln	6 Mile Rd	Farmington Rd	October 15	November 15
Bloomfield Ave	Farmington Rd	Bell Creek Ln	October 15	November 15
Myrna Ave	Newburgh Rd	End	Completed	
Huff Ave	Myrna Ave	Sunnydale	Completed	
Hathaway Ave	Stark Rd	Farmington Rd	Completed*	
West Chicago Rd	Inkster Rd	Harrison Ave.	Completed	
Jarvis Ave	Plymouth Rd	End	Completed	
Pinetree Ave	Farmington Rd	Wayne Rd	Completed*	

**CONTACTS:**

<p><b>ENGINEER: OHM Advisors</b> Nasrat Nasser – On-Site Insp. Office: (734) 718-0046 Michael McNutt – Const. Eng. Office: (313) 516-4735</p>	<p><b>CONTRACTOR:</b> NAGLE PAVING Main Office: (248) 553-0600</p>	<p><b>CITY OF LIVONIA:</b> <b>(EMERGENCIES ONLY)</b> Monday – Thursday 8:30 AM to 5:00 PM Main Office: (734) 466-2571</p>
---	--	---

**City Offices will be closed on the following:** Friday, November 10, 2023 (Veterans Day)  
Thurs-Fri, November 23-24, 2023 (Thanksgiving)

\* Restoration Ongoing