



**CITY OF LIVONIA  
2020 ROAD REPAIR PROGRAM – CONCRETE  
PROPOSED CONSTRUCTION SCHEDULE**



**November 6, 2020**

| <b>RECONSTRUCTION PROGRAM</b>                         |                              |                            |   |               |
|---|------------------------------|----------------------------|---|---------------|
| <b>STREET</b>   |                              |                            | <b>TENTATIVE CONSTRUCTION DATES (APPROXIMATE)</b> |               |
| <b>NAME</b>   | <b>FROM</b>                  | <b>TO</b>                  | <b>START</b>                                      | <b>FINISH</b> |
| <b>Bobrich Ave</b>                                    | Golfview Drive               | Fairway Drive              | Completed*  |               |
| <b>Fairway Drive</b>                                  | Bennett Avenue               | Curtis Avenue              | August 20   | November 25   |
| <b>Gary Lane</b>                                      | 1,300' S. of Seven Mile      | Seven Mile Road            | Completed*  |               |
| <b>Golfview Drive</b>                                 | Bobrich Drive                | Northgate Drive            | July 27   | November 25   |
| <b>Huff Avenue</b>                                    | Kingsbury Avenue             | Ladywood Road              | September 25                                      | November 25   |
| <b>EB Industrial Road</b>                             | Levan Road                   | 1,800' E. of Levan Road    | Postponed Until 2021                              |               |
| <b>Kingsbury Ave.</b>                                 | Huff Avenue                  | Newburgh Road              | September 25                                      | November 25   |
| <b>Ladywood Road</b>                                  | Stonehouse Cir.              | Newburgh Road              | Postponed Until 2021                              |               |
| <b>Northgate Drive</b>                                | Golfview Drive               | Fairway Drive              | July 27   | November 25   |
| <b>Park Drive</b>                                     | Bristol Drive                | Wood Drive                 | September 21                                      | November 25   |
| <b>Pembroke Avenue</b>                                | Sunbury Avenue               | 120' E. of Lathers Ave.    | Completed*  |               |
| <b>Quakertown Lane</b>                                | Meeting House Lane           | Six Mile Road              | Completed*  |               |
| <b>Roycroft Avenue</b>                                | Williams Avenue              | Levan Road                 | Postponed Until 2021                              |               |
| <b>EB Schoolcraft Road (Dedicated Left Turn Lane)</b> | Merriman Road                | 500' West of Merriman Road | Postponed Until 2021                              |               |
| <b>Westbrook Drive</b>                                | Bennett Avenue               | Woodside Drive             | August 12   | November 25   |
| <b>Williams Avenue</b>                                | Marler Avenue                | Sherwood Drive             | Postponed Until 2021                              |               |
| <b>Woodside Drive</b>                                 | Roycroft Avenue              | Ladywood Road              | October 20  | November 25   |
| <b>Van Road</b>                                       | 1,000' S. of Seven Mile Road | Seven Mile Road            | Completed*  |               |

“Reconstruction” includes complete removal of the existing concrete pavement and underlying subbase, and placing a new concrete pavement with integral curb and gutter on an aggregate base, with subgrade undercuts, subgrade underdrain installation, drainage structure adjustments, driveway approach replacement, side street approach improvements, ADA ramp upgrades, and pavement striping (if required).

**CONTACTS:**

**ENGINEER:**  
ANDERSON, ECKSTEIN AND WESTRICK, INC. (AEW)  
Ross Wilberding  
Main Office: (586) 726-1234

**CONTRACTOR:**  
HARD ROCK CONCRETE, INC.  
Main Office: (734) 641-3333

**CITY OF LIVONIA (EMERGENCIES ONLY)**  
(734) 466-2571 M-F from 8:30 AM to 5:00 PM

NOTE: City Offices will be closed on Wednesday, November 11, 2020 (Veteran's Day)

\*Completed – Joint Sealing to be completed along with supplemental Restoration.